

# **Director's Preliminary Cost and Schedule Review of Project X: Introduction and Overview**

Steve Holmes  
Project X Director's Review  
March 16, 2009


[http://www.fnal.gov/directorate/OPMO/Projects/PX/DirRev/2009/03\\_16/review.htm](http://www.fnal.gov/directorate/OPMO/Projects/PX/DirRev/2009/03_16/review.htm)

# Role in Fermilab's Future

## Fermilab Long Range Plan



- Fermilab is the sole remaining U.S. laboratory providing facilities in support of accelerator-based Elementary Particle Physics.
- The Fermilab long-term strategy is fully aligned with the HEPAP/P5 plan:
  - Energy and intensity frontiers share strong reliance on accelerators



“The panel recommends an R&D program in the immediate future to design a multi-megawatt proton source at Fermilab and a neutrino beamline to DUSEL...”

([www.science.doe.gov/hep/files/pdfs/P5\\_Report%2006022008.pdf](http://www.science.doe.gov/hep/files/pdfs/P5_Report%2006022008.pdf))

# Project X Role in Fermilab's Future

## Evolution of the Accelerator Complex



- A multi-MW Proton Source (aka Project X) is the lynchpin of Fermilab's strategy for future development of the accelerator complex:
  - Energy Frontier:
    - Tevatron → ILC or Muon Collider as options for the Fermilab site
      - Aligned with ILC technology development;
      - Preserves Fermilab as potential site for ILC or a Muon Collider
  - Intensity Frontier:
    - NuMI → NOvA → LBν/μ2e → multi-MW Proton Source → NuFact
      - Steady increase in power and baseline length up to 2 MW @ 1300 km;
      - Several x 100 kW to rare processes experiments;
      - Preserves Fermilab as potential site for a Neutrino Factory



- This is not a technical review.
  - The technical design was looked at by the Accelerator Advisory Committee in February
    - (AAC were told “this is not a cost review”)
  - To first order you should accept that the configuration described will meet the technical goals.
  - To second order we expect to utilize your technical expertise to identify areas of particular risk, either technical or cost, and/or opportunities for reductions.
- This is not a baseline estimate
  - Baseline configuration is not established
  - Level of detail in the basis of estimates is not at baseline level
  - The DOE Order asks for a cost estimate range ⇒ This is a single point in time snapshot, developed very early in the process.



- Review of the schedule is secondary to the cost estimate
    - Estimates are tied to a resource loaded, “technically limited”, schedule
      - CD-0 July 2009
      - CD-1 December 2010
      - CD-2 July 2012
      - CD-3 August 2013
      - CD-4 March 2018
- RD&D  
PED
- There has been no effort to either optimize or load level the schedule
- Scope of the estimate
  - Hydrogen bottle through extraction kickers (MI and Recycler)
  - CD-0 to CD-4
    - CD-4 = complete hardware checkout



- Discussion of the PED profile should be confined to the Project Management breakout
  - All other breakout sessions should address the adequacy of the RD&D plan as supporting the needs of the construction project
- Breakout sessions speakers will be presenting estimates in FY2009 dollars (M&S) and person-years, with no overheads and no contingency
  - Overheads, escalation, and contingency are applied at the highest level and will be discussed in the Project Management breakout
- The specific role of collaborators is not integrated into the estimate
  - Labor is estimated as if provided by Fermilab staff
    - **Fermilab labor rates are used**
  - (With a few exceptions within the RD&D estimate)



- Three plenary talks:
  - Description of the initial configuration – Paul D.
  - High level description of systems and interfaces – Sergei N.
  - Description of cost estimating methodology and high level estimate summary – Jim K.
- Seven breakout sessions
  - Project Management/Cost/Schedule Black Hole (WH2NW)
  - Cavities & Cryomodules 1 North (WH1NW)
  - RF Theory Conf Rm (WH3NE)
  - Main Injector/Recycler/Beam Transfers Hornets Nest (WH8N)
  - Instrumentation and Controls Req Room (WH4NW)
  - Cryogenics Snake Pit (WH2NE)
  - Conventional Facilities Confessional (WH5NE)



- The preliminary TPC estimate is \$1.49B
- We hope the committee will concur in our view that:
  - The ICD represents a complete, well defined, scope
  - The preliminary estimate is a complete representation of the ICD
  - The methodologies used and the estimated costs are reasonable for this stage of the project
  - The preliminary estimate is sufficiently detailed and based on conservative assumptions
  - Opportunities for reduction of the estimate, while preserving the core mission needs, exist
  - The preliminary estimate is likely to represent the upper range of a subsequent baseline cost