## Status on AGS cold snake

- Everything is buttoned up. Cryo work today to make it operation. Expect the cool-down starts before Friday night.
- Low level testing once the magnet is cooled
- Full testing
- Ready to deliver
  - Estimate still holds for March 30. Could be a couple of days earlier if everything goes smoothly.

## Status of AGS

- Pp accelerated in the AGS with warm snake. Injection polarization was measured as 80% with the E880 polarimeter
- Commission the AGS CNI polarimeter
- Setup the rf dipole driven coherences at the 4 strong resonances
  - Set up proper tunes and chromaticity
  - Check the timing
- AGS injection matching

## Status of RHIC

- □ A ramp for Physics at 100GeV is prepared(pp21)
- ☐ Preparing pp22 for the 200GeV ramp
- BPM Plans
  - Fix the snake and rotator bpms during the access time
  - BPM integrity checkup
    - □ goal: to get rid of all missing wiring problem
  - Double check the DX bpms at IP12 for Jet and BPMs for CNI polarimeter
- CNI polarimeter: on schedule
- ☐ H Jet polarimeter: on schedule